Sl No	Description of Items	Unit	NO	Nos	Length	Width	Depth	Quantity	Rate	Amount
13	Fabricating providing and erecting in position of MS Hot Dip galvanized sq hallow poles of 133 x133 heavy gauge length 6000mm with MS Hot Dip galvanized grill work as per approved design and drawing of chief architect using 32 x75mm galvanized flat for ahround frame and 20 x 20mm galvanized forged ornamental arrow head in top and bottom the work is inclusive of throughing flat square rods placing welding all the joints including griding finishing 2 coats of anticorrossive paint over one coat of metal primer the rate is inclusive of all materials all items of work cost painting welding cutting griding with lead and lift as per specifications including loading and unloading with cost and conveyance of all materials labour machinery and incidental charges for the successful completion of the work as per direction of engineer in charge of work (Extra Rate)									
	RA Bill -01									
	Qty Paid in RA Bill-01							803.96		
	RA Bill -02									
	Measurements taken on									
	MS Compound Grill									
	At Backside of Pond - Stepped Portion		1	1	19.5		2.10	40.95		
	From Stepped portion to Road		1	1	24		2.10	50.40		
	Along the Road at Backside Upto Gate		1	1	60		2.10	126.00		
			1	1	3.6		2.10	7.56		
	Behind Toilet Block		1	1	2.2		2.10	4.62		
			1	1	23.5		2.10	49.35		
			1	1	3.7		2.10	7.77		
							Total Qty	1090.61		
							Qty Paid in previous Bill	803.96		
							Present Qty	286.65		
							Qty Upto 125%	1020.08		
							Qty Upto 125% in present Bill	216.11	9144.00	1976118.98
							Qty Above 125%	70.54	9144.00	645008.62

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

O S R INFRATECH

ASSISTANT ENGINEER

20/7/22

Scanned by TapScanner

	Description of Items	Unit	NO	No	Length	Width	Depth	Quantity	Rate	Amount
	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13									
	RA Bill 02									
	SSM									
	Vide Pre measurement Qty									
		Sqm								
								Present Qty	126.84	4762.69	604117.11
GRL -1	Providing and fixing M.S. Grill over existing compound wall as per using 16mm x 16mm M.S. Square rod at 150mm c/c spacing and 6mm x 40mm M.S. flats at horizontal and 6mm x12mm M.S. flat for ornamental design and providing shop edge design at the vertex of every vertical rods, including welding, grinding wherever necessary. All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, etc., complete as per specification.									
	RA Bill 02	20/07/22								
	Grill Above Compound Wall									
	Span -1		1	1	2.3		0.75	1.73		
	Span -2		1	1	4.9		0.75	3.68		
	Span -3		1	1	2.4		0.75	1.80		
	Span -4		1	1	4.9		0.75	3.68		
	Span -5		1	1	2.5		0.75	1.88		
	Span -6		1	1	4.9		0.75	3.68		
	Span -7		1	1	7.8		0.75	5.85		
	Span -8		1	1	2.5		0.75	1.88		
	Span -9		1	1	4.8		0.75	3.60		
	Span -10		1	1	2.5		0.75	1.88		
	Span -11		1	1	4.8		0.75	3.60		
	Span -12		1	1	2.6		0.75	1.95		
	Span -13		1	1	4.9		0.75	3.68		
	Span -14		1	1	2.7		0.75	2.03		
	Span -15		1	1	5.9		0.75	4.43		
	Span -16		1	1	2.8		0.75	2.10		
	Span -17		1	1	4.9		0.75	3.68		
	Span -18		1	1	2.9		0.75	2.18		
	Span -19		1	1	4.8		0.75	3.60		
	Span -20		1	1	2.4		0.75	1.80		
	Span -21		1	1	4.4		0.75	3.30		
	Span -22		1	1	4.85		0.75	3.64		
	Span -23		1	1	2.75		0.75	2.06		
		Sqm						Present Qty	67.58	5690.00	384501.87
EIRL -3	KSRB 2.2.6: Excavation for foundation of buildings, water supply & sanitary lines & electrical conduits etc., either in pits or in trenches 1.50m & above in width in hard rock by chiselling and / or wedging where blasting is prohibited, not excluding 1.50m in depth including stacking the excavated stuff clear from edges of excavation with lead upto 50m including cost of labour, HOM complete as per specification									
	RA Bill 02									
	For Hill Access									
	Vide Pre measurement Qty									
		Cum						Present Qty	301.89	2164.09	653326.53
EIRL -4	KSRB 2.14-1: Extra for additional lift of 1.5m. In soft or hard rock Or part there of for excavation in soil / rock including cost of materials, labours complete as per specification									
	RA Bill 02									
	For Hill Access									
	Qty same as Excavation									
		Cum						Present Qty	301.89	37.09	11,198.06

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

CONTRACTOR

ASSISTANT ENGINEER

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Description of Items	Unit	NO	No	Length	Width	Depth	Quantity	Rate	Amount
Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 conforming to I.S : 2185 (Part 1) : 2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire chargesof machineries etc., complete as per specifications and directions of the Engineer in charge.									
RA Bill 02 20/7/22									
Toilet Building									
Ladies Toilet Partition Wall	Sqm	1	1	3.66		2.10	7.68		
		3	1	1.60		2.10	10.08		
Gents Toilet Partition Wall	Sqm	1	1	2.51		2.10	5.28		
		2	1	1.60		2.10	6.72		
Terrace Partition Wall	Sqm	2	1	9.75		0.30	5.85		
	Sqm	2	1	4.88		0.30	2.93		
	Sqm					Present Qty	38.54	859.49	33,126.35
Fabricating, providing and erecting in poiston of M S Ornamental security Grill without hot dip using 75 x 12mm M S Flat for alround frame work with verticals at the centre and horizontal centere supported by square of 20 x20 mm of different heights as shown in the drawing are to be fixed at 16 cms C/C for suqare bars of full height and at 8cms C / C for bottom rods providg ornamental C I Designers at thebotom and C I arrows inthe midle and top. The entire frame work is to be fixed by means of expansion bolts to the brick pillars with necesary drillling holes. the work includes providng two coats of enamel painting over one coatr of red lead ready mix primer coat etc complete cost of all labour, painting, erection charges using hoist pulleycranes etc as per specification and drawings.									
RA Bill 02 20/7/22									
Behind govt School and Conventional Hall									
At Stepped Portion	Sqm	1	1	15		2.10	31.50		
From stepped portion upto School Gate	Sqm	1	1	33.1		2.10	69.51		
From School Gate to End	Sqm	1	1	30.1		2.10	63.21		
At Entrance Gate Infront of Temple	Sqm	1	1	3.5		2.10	7.35		
Infront of village Temple	Sqm	1	1	1.8		2.10	3.78		
Considering 50.22 kg/Sqm	Sqm					Present Qty	175.35		
						In Kg's/Sqm	50.22		
						Total Qty in Kg's	8806.08	157.91	1390553.69
								Total	98,14,386.88
								GST-12%	1189726.43
								Grand Total	1,11,04,113.30

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

1,11,04,080-00

D S R INFRATECH PVT. LTD. BENGALURU

Director

ASSISTANT ENGINEER

Asst. Executive Engineer
Project Division
Yelahanka Zone

Scanned by TapScanner